

PROJECT ORDER NOTIFICATION

Job No : W-521

PROJECT START	06-Jun-23			Offer No. : 1680		
SUBJECT	1x BG25 BENGKALIS					
QTY/ Configuration	1 x BG25	TERMASUK BONDEK		DESIGN BARU		
CLIENT	CV. PERMATA LINGGO JAYA					
Alamat Kontrak	JL. Datuk Lama RT. 01 Kel. Bukit Datuk Kec. Dumai Selatan, Kota Dumai					
CONTRACT NO	1680-00/SP-PLJ/1xl	1680-00/SP-PLJ/1xBG25/V/2023		Date	31-May-23	
Direktur	Cendra Purnama					
PIC	Bp. MICHAEL <u>HP +62 812-5577-1888</u>					
OWNER	DINAS PEKERJAAN UMUM KABUPATEN BENGKALIS					
PROJECT NAME	Pembangunan Jembatan Jl. Antara Desa Putri Sembilan, Kecamatan Rupat Utara					
ENGINEERING	Bill Of Material	WGJ	Cutting plan	Deck PL Dwg	WGJ	
	Part List	WGJ	Deck Plate D		WGJ	
	Shop Drawings	WGJ	Erection Drawings		WGJ	
	Bolt/ Anchor List	WGJ	Komponen/ Suply List		WGJ	
	Anchor Drawing	WGJ	Manual Book		WGJ	
	Bearing Pad Drawi	Bearing Pad Drawi WGJ				
SCOPE OF SUPPLY	MATERIAL SUP		SUPPLIERS	ORDER DAT	RECEIVING DATE	
	All Steel Material		By DHJ			
	Bolt/Nut/Washers		By WGJ			
	Anchorage		By WGJ			
	Bearing Pads		By WGJ			
	Steel Deck Plate/ Bondek By V		By WGJ			
ENGINEERING		WGJ		Finished	08-Jun-23	
FABRICATION + TRIAL		DHJ		Finished	13-Jul-23	
GALVANIZING + PACKING		CGI		Finished	18-Jul-23	
DELIVERY DATE		BY CLIENT		ETD	23-Jul-23	
ERECTION	BY CLIENT SCOPE OF WORKS		BY CLIENT			
	WPS/ PQR "YES"			Galvanizing Certificate - " YES "		
QUALITY ASSURANCE	Mill Certificates Plat SM490 "YES"			+ Inspection Report " YES "		
(Dossier = 2 Sets)	Mill Certificates Plat Deck Plate "YES"			Visual Welding Report " YES"		
	Mill Certificates Pipa/WF/RB/ "YES"			Dimensional Report " YES "		
PROJECT MANAGER	ATADIWIRA KANAI	ATADIWIRA KANAN				
PROJECT CLOSED	Delivered and Paid			DATE :		

FILE NAME: 521-PON